




U.S. Land Port of Entry Expansion and Modernization

Project Management Division
Alexandria Bay, New York | February 2021



New progress

- Installed cattle gates and chutes at the USDA-APHIS barn.
- Completed furniture installation within the USDA-APHIS office area.
- Begun drywall installation at the Main Building public waiting area soffit.
- Completed Phase Two parking deck support steel.
- Begun Phase Two parking deck corrugated metal facade panel installation.
- Completed I-81 retaining wall.
- Begun construction of the Outbound Inspection Building screen wall.
- Completed installation of the Outbound Inspection Building stairs.
- Begun fabrication of the structural steel for the prow.



An aerial view of the project site looking northwest. (Photo courtesy of Revette Studio)

Look ahead

- Begin commissioning and testing of mechanical and life safety equipment at the USDA-APHIS Building.
- Install roof coping to complete the building enclosure at the USDA-APHIS Building.
- Ongoing interior work within the Main Building and Outbound Buildings.
- Ongoing installation of infrastructure for lane technology.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

- Strict policies have been put into place to prevent exposure to COVID-19 at the construction site.
- There will be no access to the site without first checking in with Northland | Cianbro and following their safety procedures.
- Please report any exposures to a member of the project staff promptly so that appropriate measures can be taken.



A view of the Main Building lighting towers looking north. (Photo courtesy of Revette Studio)

Project estimated timeline

- **April 2021** - Substantial completion of the USDA APHIS Building
- **September 2021** - Substantial completion of the overhead parking deck.
- **September 2021** - Substantial completion of the new Main Building
- **August 2022** - Substantial completion of Phase Two.
- **September 2022** - Contract completion.

For more information

Andrew Woodring, GSA Project Manager
Andrew.Woodring@gsa.gov
315-448-0928
gsa.gov/alexbaylpoe