

U.S. Land Port of Entry Expansion and Modernization

Alexandria Bay, New York | March 2019



New progress

- Nearing completion of the commercial building exterior framing.
- Installed overhead parking deck structural steel and precast tees to column line P9.
- Delivered and installed commercial building electrical switchgear and generator switchgear.
- Provide permanent power to the building, following testing of the building's electrical systems.
- Completed the west wall of the non-intrusive inspection building by the utility company.
- Tested and passed the roof drain and overflow system.
- Completed sprinkler piping testing at the warehouse and GSA maintenance area, including fire pump room.
- Utility company begun removing and relocating the existing utility poles on site.
- Completed hazmat building foundations.



A view looking northwest at the new commercial building and overhead parking structure. (Photo courtesy of Revette Studio)

Look ahead

- Perform exterior mock up testing within the next month.
- Following the mock up testing, begin installation of the exterior facade panels around the perimeter of the commercial building.
- Complete Phase One overhead parking structure steel and double-tees by the end of the month.

Project facts

- Scope: Facility-wide modernization and expansion
- Cost: \$215 million
- Congressional appropriations: Phase One funding appropriated in fiscal year 2016 budget. Phase Two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- Contract: Awarded in June 2017 to Northland/Cianbro Joint Venture

Advisories

Access to Deringer Road is shifted to the south along the I-81 southbound on ramp.

The weather in this area can be dangerous for drivers. Please drive carefully and pay attention to construction signage and maintenance vehicles.

Project estimated timeline

- October 2019 Substantial completion of commercial building
- November 2019 Operations to begin in new commercial building and inspection lanes
- January 2020 Substantial completion of Phase One
- August 2022 Substantial completion of Phase Two
- September 2022 Contract completion



A view looking west at the non-intrusive inspection building wall construction. (Photo courtesy of Revette Studio)

For more information

Andrew Woodring, GSA Project Manager <u>Andrew.Woodring@gsa.gov</u> 315-448-0928

gsa.gov/alexbaylpoe