




U.S. Land Port of Entry Expansion and Modernization

Alexandria Bay, New York | October 2019



New progress

- New waterline connections were completed to the water main in the interstate 81 median.
- Installation of fencing around the site perimeter has commenced.
- Fixture and partition installation has commenced at all restrooms in the commercial building.
- Wastewater treatment building walls and roof deck are complete.
- Foundation and stem wall construction for the secondary inspection canopy and enclosed inspection area is complete.
- High mast site lighting poles have been installed.
- Phase One parking deck framing is complete.
- Phase One parking deck topping slab is near completion.



A view looking east at the overhead parking structure construction. (Photo courtesy of Revette Studio)

Look ahead

- Utility boring beneath Interstate I-81 will be complete by the end of October.
- The parking deck approach slab will be complete by the end of October.
- Masonry wall construction at the USDA Animal and Plant Health Inspection Service (APHIS) building will begin in November.
- All Phase One commercial hi-lo inspection booths will be delivered and placed.
- Concrete roadway paving is ongoing.

Project facts

- **Scope:** Facility-wide modernization and expansion.
- **Cost:** \$215 million
- **Congressional appropriations:** Phase one funding appropriated in [fiscal year 2016 budget](#).
- Phase two funding appropriated in fiscal year 2018 in the amount of approximately \$133 million.
- **Contract:** Awarded in June 2017 to Northland/Cianbro Joint Venture.

Advisories

Traffic flow for commercial traffic will be changing by the end of October.

Please pay attention to all wayfinding and traffic signs, drive slowly, and be cautious around construction activity.



A view looking northwest at the Main Building foundation construction. (Photo courtesy of Revette Studio)

Project estimated timeline

- **December 2019** - Substantial completion of commercial building.
- **January 2020** - Operations to begin in new commercial building and inspection lanes.
- **January 2020** - Substantial completion of Phase One.
- **August 2022** - Substantial completion of Phase Two.
- **September 2022** - Contract completion.

For more information

Andrew Woodring, GSA Project Manager
Andrew.Woodring@gsa.gov
315-448-0928
gsa.gov/alexbaylpoe