

State	City	Project	Construction Type	Construction Start	Initial Substantial Completion Baseline	Final Substantial Completion Baseline	Actual Substantial Completion	Initial Planned Construction Duration (Years)	Actual Construction Duration (Years)	Initial Construction Award Baseline*	Final Construction Award Baseline*	Actual Construction Obligations at Substantial Completion	Budget Variance To Final Baseline
MA	Boston	McCormack Federal Building Exterior Masonry Repairs	Alteration	5/10/19	9/7/20	10/11/20	10/23/20	1.33	1.46	\$8,343,191	\$8,807,251	\$9,474,231	8%
NY	Manhattan	Javits Federal Building	Alteration	4/24/18	10/22/20	10/22/20	9/30/21	2.50	3.44	\$102,567,417	\$128,813,464	\$145,025,394	13%
NY	Manhattan	Weiss Federal Building Elevator Modernization	Alteration	9/13/18	6/30/21	6/30/21	6/24/21	2.80	2.78	\$7,328,000	\$7,328,000	\$7,328,000	0%
PR	San Juan	Degetau Federal Building Hurricane	Alteration	8/19/19	2/10/21	2/10/21	9/30/21	1.48	2.12	\$17,987,000	\$17,987,000	\$24,681,809	37%
GA	Savannah	New Courthouse Annex	New Construction	10/30/17	1/28/21	1/28/21	6/15/21	3.25	3.62	\$22,890,585	\$24,707,541	\$24,962,970	1%
NC	Charlotte	Jonas Courthouse New Annex	New Construction	1/31/18	4/15/21	4/15/21	5/1/21	3.20	3.25	\$94,811,004	\$96,186,095	\$101,597,956	6%
SC	Greenville	New Courthouse	New Construction	9/25/17	8/17/21	8/17/21	7/19/21	3.89	3.81	\$81,652,257	\$82,047,780	\$86,723,926	6%
DC	Washington	Mary Switzer Federal Building Consolidation and Conference Center	Alteration	10/10/18	2/21/20	12/7/20	8/31/21	1.37	2.89	\$24,942,007	\$24,942,007	\$25,618,803	3%